

ANNEXURE-IX - A

**The details of MPLADS works carried out under PWD,WD-II,DIU and if desired to be inspected by the committee on MPLADS (Lok Sabha)
from 1993-94 to 2013-14. .ie. Since inception of MPLAD Scheme**

(In lacs)

Sl. No.	Name of the MP who recommended	Lok Sabha	Date of recommendation	Date of sanction	Date of commencement	Date of completion/if not completed likely date of alongwith the reasons	Estimated expenditure	Actual Expenditure
		Year						
1	Shri Devjibhai J. Tandal MP							
	Construction of Cement concrete road at various places in Bhucharwada village Panchayat area in Diu District.(Phase-I).	1995-96	06/01/1995	27/09/1995	14/10/1995	25/01/1996	6.92	6.92
2	Shri Devjibhai J. Tandal MP							
	Construction of Cement concrete road at various places in Bhucharwada Panchayat area in Diu District.(Phase-II).	1995-96	06/01/1995	27/09/1995	14/10/1995	02/11/1996	7.18	7.18
3	Shri Devjibhai J. Tandal MP							
	Construction of Cement concrete road at various places in Vanakbara Village Panchayat area in Diu District.(Phase-I).	1995-96	06/01/1995	27/09/1995	14/10/1995	02/09/1996	3.51	3.51
4	Shri Devjibhai J. Tandal MP							
	Construction of W.B.M. road and Providing 25mm, thick pre-mix carpet to road from Saudwadi to Godia road at Vanakbara, Diu. (Phase-II).	1995-96	06/01/1995	27/09/1995	14/10/1995	02/10/1996	2.07	2.06
5	Shri Devjibhai J. Tandal MP							
	Providing and laying 80mm dia A.C. Pressure pipeline in surrounding area of Ramdevpir Mahulla, Dangarwadi, Nagoa and Zolawadi of Bucharwada – Diu.	1995-96	06/01/1995	27/09/1995	14/10/1995	02/10/1996	2.15	2.15

6	Shri Devjibhai J. Tandal MP							
	Providing and laying 100mm dia A.C. Pressure pipeline in surrounding area of Custom, Kalasheri, Dholaadi, Andarwadi, Motiwadi, Vanswadi and other part of Vanakbara village Panchayat area of Diu.	1995-96	06/01/1995	27/09/1995	14/10/1995	02/10/1996	6.78	6.78
7	Shri Devjibhai J. Tandal MP							
	Construction of Building for Education purpose at Diu.	1996-97	06/01/1995	10/10/1995	27/10/1995	30/05/1996	6.82	6.65
8	Shri Devjibhai J. Tandal MP							
	Construction of District Library at Diu.	1996-97	06/01/1995	10/10/1995	25/11/1995	31/12/1996	7.36	7.95
9	Shri Devjibhai J. Tandal MP							
	Construction of Cement Concrete road at Vadisheri, Jalaram Society in Vanakbara Village Panchayat in Diu District.	1996-97	06/01/1995	13/03/1996	14/10/1995	14/09/1996	3.71	3.41
10	Shri Devjibhai J. Tandal MP							
	Construction of Cement Concrete road at Various places in Bhucharwada Village Panchayat area in Diu District.	1996-97	01/12/1996	13/03/1996	19/05/1996	14/09/1996	5.68	4.56
11	Shri Gopalbhai K. Tandal MP							
	Construction of Cement Concrete road from Pavti Village to Khodiyar Mata temple at Vanakbara Village Panchayat, Diu.	1997-98	21/01/1997	03/12/1997	04/04/1997	06/03/1997	1.76	1.69
12	Shri Gopalbhai K. Tandal MP							
	Construction of 2 Nos.of Water storage tank at Jetty for Fisherman & arrangement of water facility in Panchayat Acqua-Proxy type latrine unit in Vanakbara Panchayat area.	1997-98	21/01/1997	03/12/1997	04/04/1997	06/03/1997	2.22	2.29
13	Shri Gopalbhai K. Tandal MP							
	Construction/Extension of Sarpanch's Office at Vanakbara Diu.	1997-98	21/01/1997	03/12/1997	04/04/1997	07/04/1997	2.32	1.57

14	Shri Gopalbhai K. Tandal MP							
	Construction of 8 Nos. of Acqua-proxy type latrine unit at Vadisheri and Jalaram Society at Vankabra-Diu.	1997-98	21/01/1997	03/12/1997	04/05/1997	07/04/1997	2.35	1.67
15	Shri Gopalbhai K. Tandal MP							
	Construction of Acqua-proxy type 4 Nos. of Gents and 4 Nos. of Ladies latrines at Jetty area at Vanakbara Village Panchayat, Diu.	1997-98	21/01/1997	03/12/1997	04/04/1997	30/12/1997	2.35	1.59
16	Shri Gopalbhai K. Tandal MP							
	Construction of Cement Concrete road in Various places in Wadi vistar of Vanakbara Village Panchayat and Diu District.	1997-98	21/01/1997	03/12/1997	04/04/1997	29/12/1997	6.62	6.28
17	Shri Gopalbhai K. Tandal MP							
	Construction of Cement Concrete road in different places in Bhucharwada Village Panchayat in Diu District.	1997-98	21/01/1997	03/12/1997	04/05/1997	07/04/1997	6.61	7.13
18	Shri Gopalbhai K. Tandal MP							
	Construction of W.B.M. road from Nagoa main road to Phothia Dada Temple at Kevdi and W.B.M. road from Nagoa main road to Samshan at Dangarwadi, Diu.	1997-98	21/01/1997	03/12/1997	04/05/1997	07/04/1997	3.55	2.73
19	Shri Gopalbhai K. Tandal MP							
	Construction of Cement Concrete road at Koliwada, Ghoghla Diu.	1997-98	17/04/1997	17/06/1997	29/6/1997	26/9/1997	0.87	0.93
20	Shri Gopalbhai K. Tandal MP							
	Construction of internal cement concrete road opp. P.W.D. Staff quarters at Firangiwada – Diu.	1997-98	17/04/1997	17/06/1997	29/6/1997	27/9/1997	1.32	1.19
21	Shri Gopalbhai K. Tandal MP							
	Construction of Asphalt road at Fofrara, Fudam-Diu.	1997-98	17/04/1997	17/06/1997	29/6/1997	01/02/1998	2.64	2.49

22	Shri Gopalbhai K. Tandal MP							
	Construction of Asphalt road at Masania, Fudam-Diu.	1997-98	17/04/1997	17/06/1997	29/6/1997	18/1/1998	3.37	3.22
23	Shri Gopalbhai K. Tandal MP							
	Construction of Cement concrete road starting from Cemenary of Muslim Community to Govt. High School, at Ghoghla – Diu.	1997-98	17/04/1997	17/06/1997	29/6/1997	26/8/1997	0.40	0.44
24	Shri Gopalbhai K. Tandal MP							
	Construction of Compound wall around the Bal Samshan of Shree Bhangi Gnati at Naida.	1997-98	17/04/1997	17/06/1997	29/6/1997	29/9/1997	0.96	0.94
25	Shri Gopalbhai K. Tandal MP							
	Widening of existing cement concrete road starting from Chacha Nehru Park to Chepal near Government Hospital at Diu.	1997-98	17/04/1997	17/06/1997	08/09/1997	30/10/1997	1.24	1.17
26	Shri Gopalbhai K. Tandal MP							
	Illumination of area around the Pond at Gandhipara Diu by providing tubular poles with Sodium Vapour Lamps and associates fittings.	1997-98	24/07/1997	20/08/1997	21/9/1997	18/1/1999	3.49	6.71
27	Shri Devjibhai J. Tandal MP							
	Providing and fixing of Deepwell for Navodaya Vidyalaya at Bhucharwada Diu.	1998-99	11/08/1998	11/08/1998	23/1/1999	27/1/1999	0.43	0.43
28	Shri Devjibhai J. Tandal MP							
	Construction of Anganwadi building at Vankarwas, Diu.	1999-00	04/05/1999	30/06/1999	18/8/2000	01/08/2001	4.66	4.65
29	Shri Devjibhai J. Tandal MP							
	Development of Playground for children at Bhucharwada, Diu.	1999-00	04/05/1999	13/10/1999	28/2/2000	01/05/2001	9.27	9.26
30	Shri Devjibhai J. Tandal MP							
	Development of Playground for children at Vanakbara, Diu.	1999-00	04/05/1999	28/10/1999	28/2/2000	12/10/2000	8.17	8.8

31	Shri Dahyabhai V. Patel MP Construction of Crematorium shed with compound wall at Pavti, Vanakbara – Diu.	2000-01	26/11/1999	22/03/2000	26/1/2001	27/4/2001	2.84	2.37
32	Shri Dahyabhai V. Patel MP Construction of water storage tank at Vanakbara – Diu.	2000-01	26/11/1999	22/03/2000	26/1/2001	24/3/2001	0.79	0.68
33	Shri Dahyabhai V. Patel MP Construction of two toilet blocks each for gents & Ladies at Bhucharwada Panchayat, Harijanwas near Fatak, Diu.	2000-01	26/11/1999	21/12/2000	18/3/2001	30/6/2001	2.87	2.33
34	Shri Dahyabhai V. Patel MP Construction of public latrines unit for Gents & ladies at Vadisheri and Fafniwadi at Vanakbara village Panchayat, Diu.	2000-01	26/11/1999	01/05/2001	26/1/2001	31/7/2001	2.69	2.03
35	Shri Dahyabhai V. Patel MP Construction of Balwadi at Betawadi, Vanakbara – Diu.	2000-01	26/11/1999	01/05/2001	26/1/2001	25/7/2001	4.27	3.74
36	Shri Dahyabhai V. Patel MP Construction of toilet block 6 Nos. with overhead tank at Sidi Colony at Diu.	2000-01	01/01/2000	27/12/2000	18/3/2001	20/8/2001	3.80	2.58
37	Shri Dahyabhai V. Patel MP Construction of toilet block 6 Nos. with overhead tank at Khatkiwada – Diu.	2000-01	01/01/2000	27/12/2000	18/3/2001	20/8/2001	3.80	2.64
38	Shri Dahyabhai V. Patel MP Construction of 4 Nos. of classrooms and toilet for Govt. Middle School, Dagachi, Diu.	2000-01	22/03/2000	24/10/2000	20/12/2000	15/10/2001	13.30	10.61
39	Shri Dahyabhai V. Patel MP Construction of Community Hall at Gandhipara-Diu.	2001-02	01/01/2000	13/02/2001	22/6/2001	10/04/2002	11.80	12.8
40	Shri Dahyabhai V. Patel MP Construction of cement concrete chowk near Police out post at Bhucharwada – Diu.	2001-02	01/01/2000	20/7/2001	20/9/2001	18/11/2001	0.58	0.44

41	Shri Dahyabhai V. Patel MP							
	Development of playground behind Bhuteshwar Vyayamshala Ghoghla – Diu.	2001-02	01/01/2000	28/2/2001	07/08/2001	02/11/2002	2.89	2.85
42	Shri Dahyabhai V. Patel MP							
	Construction of Anganwadi building near Bandodkar Colony at Ghoghla, Diu.	2001-02	01/01/2000	28/2/2001	07/08/2001	16/1/2002	3.91	4.05
43	Shri Dahyabhai V. Patel MP							
	Construction of 3 Nos. of classrooms, Office room and toilet for Govt. Middle School at Nagoa – Diu.	2001-02	22/03/2000	13/02/2001	15/9/2001	11/04/2002	7.89	6.65
44	Shri Dahyabhai V. Patel MP							
	Construction of 4 Nos. of classrooms, Office room and Toilet for student of Govt. Primary School at Vanakbara Diu.	2001-02	22/03/2000	13/2/2001	15/9/2001	30/4/2002	11.25	10.45
45	Shri Dahyabhai V. Patel MP							
	Construction of Earthen Bund near check post at Bhucharwada – Diu.	2001-02	23/06/2001	20/7/2001	06/10/2001	14/4/2002	9.10	8.97
46	Shri Dahyabhai V. Patel MP							
	Construction of Compound wall at Navodaya Vidyalaya at Bhucharwada – Diu.	2001-02	23/06/2001	20/7/2001	06/10/2001	31/8/2002	6.01	4.89
47	Shri Dahyabhai V. Patel MP							
	Construction of Cement concrete road in Northern side of Government Middle School outside Zampabar Ghoghla – Diu.	2001-02	16/01/2001	20/3/2001	09/10/2001	15/12/2001	3.46	2.31
48	Shri Dahyabhai V. Patel MP							
	Construction of Cement Concrete Chowk near Shitlamata Mandir at Patelwadi, Bhucharwada – Diu.	2001-02	13/02/2001	27/08/2001	05/10/2001	23/1/2002	2.35	2.33
49	Shri Dahyabhai V. Patel MP							
	Construction of 10 Nos.of Ladies toilet at Vadisheri, Vanakbara – Diu.	2001-02	15/02/2001	27/08/2001	05/10/2001	05/05/2002	3.84	2.94

50	Shri Dahyabhai V. Patel MP							
	Construction of Earthen Bund at Dangarwadi – Diu.	2001-02	23/06/2001	03/09/2001	10/12/2001	25/6/2002	9.13	9.13
51	Shri Dahyabhai V. Patel MP							
	Construction of Chowk Opp. To Shri Ghelwadada at Kevdi, Bhucharwada – Diu.	2001-02	18/06/2001	21/09/2001	01/12/2001	07/02/2002	1.54	1.39
52	Shri Dahyabhai V. Patel MP							
	Construction of Cement Concrete road from Dharmawadi main road to Khodiyar Temple at Dangarwadi Village, Diu.	2001-02	18/06/2001	21/9/2001	04/12/2001	11/02/2002	2.52	1.56
53	Shri Dahyabhai V. Patel MP							
	Construction of Cement Concrete road from Khetarsheri to Somwarwadi at Dangarwadi Village Diu.	2001-02	18/06/2001	10/10/2001	10/12/2001	22/7/2002	2.36	1.41
54	Shri Dahyabhai V. Patel MP							
	Construction of 4 Nos. of Classroom and toilet for Govt. Middle School at Dagachi-Diu. SH:-Electrification.	2001-02	22/03/2000	19/10/2001	19/10/2001	26/11/2001	1.00	0.87
55	Shri Dahyabhai V. Patel MP							
	Providing of Gymnasium facility in each Panchayat area. SH:-Special Repairs of rooms at Bhucharwada and Vanakbara Panchayat area.	2001-02	23/06/2001	23/6/2001	20/3/2002	06/06/2002	0.66	0.36
56	Shri Dahyabhai V. Patel MP							
	Construction of 1 Nos. of Cement Cricket Pitch at Dangarwadi Playground.	2001-02	10/08/2001	08/10/2001	02/04/2002	15/4/2002	0.27	0.17
57	Shri Dahyabhai V. Patel MP							
	Construction of road from Kevdi Balwadi to Diu Nagoa main road.	2002-03	18/06/2001	14/2/2002	01/04/2002	29/7/2002	4.20	4.20
58	Shri Dahyabhai V. Patel MP							
	Construction of Additional work of compound wall and Land Levelling around Community Hall at Gandhipara – Diu.	2002-03	22/10/2001	22/01/2002	01/04/2002	27/6/2002	5.51	4.84

59	Shri Dahyabhai V. Patel MP							
	Construction of Platform in a length of 25.00 mts. near Fisheries Godown at Vanakbara – Diu.	2002-03	23/10/2001	27/12/2001	01/04/2002	19/12/2002	7.62	7.59
60	Shri Dahyabhai V. Patel MP							
	Development of Parking Place near Tourist Information Centre at Nagoa – Diu.	2002-03	23/06/2001	31/12/2001	01/04/2002	31/5/2002	2.22	2.22
61	Shri Dahyabhai V. Patel MP							
	Construction of 2 Nos.of Turf pitch at Vanakbara Playground, Vanakbara – Diu.	2002-03	18/06/2001	20/2/2002	12/07/2002	31/10/2002	1.68	1.68
62	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Nagoa main road to house of Hira Jiva.	2002-03	12/03/2001	19/2/2002	07/03/2003	14/6/2003	3.99	2.48
63	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Nagoa main road to Balwadi at Nagoa.	2002-03	12/03/2001	20/2/2002	04/03/2003	28/4/2003	1.04	0.61
64	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Dangarwadi main road to Mata Sheri.	2002-03	12/03/2001	20/3/2002	19/2/2003	28/4/2003	1.76	0.89
65	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road at upla Khetar area of Malala and from Jolawadi main road to Khetarpar at Jolawadi in Diu District.	2002-03	21/01/2001	04/04/2002	03/03/2003	10/07/2003	7.30	6.92
66	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Dangarwadi main road to House of Lalji Nathu.	2002-03	12/03/2001	15/4/2002	19/2/2003	28/4/2003	0.73	0.29
67	Shri Dahyabhai V. Patel MP							
	Construction of Balwadi at Zolawadi Diu.	2002-03	10/08/2001	29/4/2002	19/2/2003	28/8/2003	5.98	4.17
68	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Zolawadi main road to house of Kanji Hira, Zolawadi, Diu.	2002-03	12/03/2001	10/07/2002	06/03/2003	24/4/2003	0.68	0.19

69	Shri Dahyabhai V. Patel MP							
	Construction of C.C. road from Nagoa-Diu upto Kharivav at Nagoa, Diu.	2002-03	12/03/2001	10/07/2002	10/03/2003	15/12/2003	5.24	3.46
70	Shri Dahyabhai V. Patel MP							
	Construction of Community Hall for the entire Zolawadi Area at Bhucharwada – Diu.	2002-03	22/11/2001	15/7/2002	03/03/2003	08/12/2003	12.37	10.01
71	Shri Dahyabhai V. Patel MP							
	Construction of Prayer Hall at Girls High School Vanakbara Diu.	2002-03	28/03/2002	12/09/2002	03/03/2003	09/09/2003	9.92	6.19
72	Shri Dahyabhai V. Patel MP							
	Construction of Jetty for landing & berthing of Passenger ferry and fishing Vessels at Kob Paj Bucharwada, Diu.	2002-03	01/11/2005	06/02/2001	04/03/2005	28/9/2005	14.84	14.16
73	Shri Dahyabhai V. Patel MP							
	Construction of Crematorium (Shmashan) for all Community near red light Bal Shmashan Bhoomi Vanakbara – Diu.	2005-06	01/11/2005	20/7/2005	06/06/2005	11/04/2005	9.97	9.51
74	Shri Dahyabhai V. Patel MP							
	Construction of Community Hall at Vanakbara – Diu.	2005-06	01/11/2005	01/12/2006	06/06/2005	19/4/2006	19.73	19.38
75	Shri Dahyabhai V. Patel MP							
	Construction of C.C. Chowk at Khetarpal, Zolawadi, Bucharwada Village Panchayat, Diu.	2005-06	02/04/2005	17/3/2005	15/5/2005	13/7/2005	3.69	2.61
76	Shri Dahyabhai V. Patel MP							
	Supplying and Installation of Water Cooler at Kendriya Vidhyalaya, Fudam, Diu.	2005-06	01/04/2005	29/12/2005	21/2/2006	22/3/2006	0.45	0.43

77	Shri Dahyabhai V. Patel MP							
	Construction of dry dock platform by providing C.C. Wall with back earth filling, soling & C.C. Pavement on top for landing, berthing & beaching of vessels at Bunder road, near society Diesel Pump at Vanakbara – Diu from Ch.75.00 to 150.00Mts.	2006-07	06/07/2005	17/1/2006	15/9/2006	28/4/2007	23.96	24.96
78	Shri Lalubhai B. Patel MP							
	Construction of jetty towards Kharwawada, Vanakbara from South side of mouth creek i.e. opp. to Norani Sea Food Shop, Vanakbara length of 25.00 Mts. X 40.00 Mts. Av width.	2010-11	14/12/2010	28/1/2010	14/12/2010	23/1/2012	24.96	24.94
79	Shri Lalubhai B. Patel MP							
	Construction of Fisheries Jetty in Saudwadi, Diu length 25.00 Mts. X 40.00 Mts. Av width.	2010-11	18/04/2012	25/2/2010	18/4/2012	14/8/2012	24.92	24.92
80	Shri Lalubhai B. Patel MP							
	Construction of Fisherman shed (Big) near Treatment Plant at Mahatra bunder, Ghoghla - Diu. 25.00 Mts. X 16.00 Mts. Size.	2012-13	19/05/2012	02/03/2012	19/5/2012	20/10/2012	21.95	21.95
81	Shri Lalubhai B. Patel MP							
	Levelling and Improvement of area for beaching of Vessels opp. Kharwawada at Vanakbara - Diu.	2012-13	10/06/2012	31/10/2012	27/2/2013	30/07/2013	6.92	6.92
82	Shri Lalubhai B. Patel MP							
	Construction of compound wall and providing cement concrete interlocking paver block in Kabrastan at Ghoghla - Diu.	2012-13	30/06/2012	17/4/2012	27/2/2013	30/05/2013	11.97	11.97
83	Shri Lalubhai B. Patel MP							

	Construction of fisherman shed at Bunder Jetty near Koliwada Ghoghla, Diu. 25.00 Mts. Length X 16.00 Mts. Width size.	2013-14	11/10/2012	22/3/2013	08/09/2013	Stipulated date of completion 20/02/2014 Work is physically started and in progress	24.96	1st Installment only Received.
84	Shri Lalubhai B. Patel MP							
	Construction of Aanganwadi building and compound wall at Ganesh Nagar near C.H.C. at Ghoghla, Diu.	2013-14	24/10/2012	22/3/2013	28/8/2013	Earlier land identified was found allotted to DMC, Diu. by the Collectorate for other construction purpose. Now work order issued recently work to be started on newly identified Govt. land near Cricket Ground, Ghoghla, after foundation stone laying from the Hon. M.P. for Commencement of work.	20.28	1st Installment only Received.
85	Shri Lalubhai B. Patel MP							
	Construction of Community Hall of Shree Valmiki Bhangi Harijan Samaj at Vekaria Road, Diu	2013-14	20/7/2012	16/5/2013		Pending for the want of CRZ clearance	24.78	Fund is yet to be Received.
86	Shri Lalubhai B. Patel MP							
	Construction of Community Hall near Bus Stand at ghoghla-Diu.	2013-14	16/7/2012	13/9/2013		work is tendered (2nd Call)	39.54	Fund is yet to be Received.
87	Shri Lalubhai B. Patel MP							
	Construction of Community Hall in Pavti Bucharwada Group Gram panchayat at Bucharwada- Diu	2013-14	03/05/2012	19/8/2013		work is tendered (2nd Call)	60.43	Fund is yet to be Received.
88	Shri Lalubhai B. Patel MP							
	Providing cement concrete pavement on existing WBM work of platform near house of Mavji Vasaram at kharwawada, Vanakbara - Diu.	2013-14	07/03/2013	10/11/2013		work is tendered	8.29	Fund is yet to be Received.

Divisional Accountant
P.W.D. WD-II, DIU

Executive Engineer
P.W.D. WD-II, DIU