

ANNEXURE-IX - B

The details of MPLADS works completed/on going works during Fifteenth (Lok Sabha)i.e. from 01/06/2009 to till date.

(In lacs)

Sl. No.	Name of the MP who recommended	Lok Sabha	Date of recommendation	Date of sanction	Date of commencement	Date of completion/if not completed likely date of alongwith the reasons	Estimated expenditure	Actual Expenditure
		Year						
1	Shri Lalubhai B. Patel MP							
	Construction of jetty towards Kharwawada, Vanakbara from South side of mouth creek i.e. opp. to Norani Sea Food Shop, Vanakbara length of 25.00 Mts. X 40.00 Mts. Av width.	2010-11	14/12/2010	28/1/2010	14/12/2010	Completed on 23/1/2012	24.96	24.94
2	Shri Lalubhai B. Patel MP							
	Construction of Fisheries Jetty in Saudwadi, Diu. Length of 25.00 Mts. X 40.00 Mts. Av. Width.	2010-11	18/04/2012	25/2/2010	18/4/2012	Completed on 14/8/2012	24.92	24.92
3	Shri Lalubhai B. Patel MP							
	Construction of Fisher man shed (Big) near Treatment Plant at Mahatra bundar, Ghoghla - Diu. 25.00 Mts. X 16.00 Mts. size.	2012-13	19/05/2012	02/03/2012	19/5/2012	Completed on 20/10/2012	21.95	21.95
4	Shri Lalubhai B. Patel MP							
	Levelling and Improvement of area for beaching of Vessels opp. Kharwawada at Vanakbara - Diu.	2012-13	10/06/2012	31/10/2012	27/2/2013	Completed on 30/07/2013	6.92	6.92
5	Shri Lalubhai B. Patel MP							
	Construction of compound wall and providing cement concrete interlocking paver block in Kabrastan at Ghoghla - Diu.	2012-13	30/06/2012	17/4/2012	27/2/2013	Completed on 30/05/2013	11.97	11.97
6	Shri Lalubhai B. Patel MP							

	Construction of fisherman shed at Bunder Jetty near Koliwada Ghoghla, Diu. 25.00 Mts. Length X 16.00 Mts. Width Size.	2013-14	11/10/2012	22/3/2013	08/09/2013	Stipulated date of completion 20/02/2014 Work is physically started and in progress	24.96	1st Installment only Received.
7	Shri Lalubhai B. Patel MP							
	Construction of Aanganwadi building and compound wall at Ganesh Nagar near C.H.C. at Ghoghla, Diu.	2013-14	24/10/2012	22/3/2013		Earlier land identified was found allotted to DMC, Diu. by the Collectorate for other construction purpose. Now work order issued recently work to be started on newly identified Govt. land near Cricket Ground ,Ghoghla, after foundation stone laying from the Hon. M.P. for Commencement of work.	20.28	1st Installment only Received.
8	Shri Lalubhai B. Patel MP							
	Construction of Community Hall of Shree Valmiki Bhangi Harijan Samaj at Vekaria Road, Diu	2013-14	20/7/2012	16/5/2013		Pending for the want of CRZ clearance	24.78	Fund is yet to be Received.
9	Shri Lalubhai B. Patel MP							
	Construction of Community Hall near Bus Stand at ghoghla-Diu.	2013-14	16/7/2012	13/9/2013		work is tendered (2nd Call)	39.54	Fund is yet to be Received.
10	Shri Lalubhai B. Patel MP							
	Construction of Community Hall in Pavti Bucharwada Group Gram panchayat at Bucharwada- Diu	2013-14	03/05/2012	19/8/2013		work is tendered (2nd Call)	60.43	Fund is yet to be Received.
11	Shri Lalubhai B. Patel MP							
	Providing cement concrete pavement on existing WBM work of platform near house of Mavji Vasaram at kharwawada, Vanakbara - Diu.	2013-14	07/03/2013	10/11/2013		work is tendered	8.29	Fund is yet to be Received.

Divisional Accountant
P.W.D. WD-II, DIU

Executive Engineer
P.W.D. WD-II, DIU